

Clarification Request

Request From: Chris Howard (chris.howard@se.com)

References: "e.g" BTL Test Plan 16.0v2, 135.1-2013-13.9.1

Stage: Request, Listed, Analysis, Resolved

Actions Necessitated: Checklist/Test Plan Change, BTL Specified Tests Change,
 SSPC Interpretation Required, Implementation Guidelines Change,

Date of BTL-WG Response: 21-November-2019

All Actions Necessitated have been Completed

Background:

From Test Plan 16.0v2:

2.1.11 Initiates Confirmed Requests

The IUT initiates any BACnet confirmed requests.

135.1-2013 - 13.9.1 - APDU Retry and Timeout	
Test Conditionality	Must be executed.
Test Directives	
Testing Hints	.

From 135.1-2013 – 13.9.1:

"...The IUT shall be configured with a non-zero value in its Number_Of_APDU_Retries property..."

Problem:

For an IUT that does not perform retries (Number_Of_APDU_Retries is fixed at 0) but Initiates Confirmed Requests, there is no way to meet the configuration requirements for this test yet it must be executed.

Of note: The standard allows for the case of a device that "does not perform retries" (see clause 12.11.29).

Question:

Can test 13.9.1 be skipped if the device does not perform retries?

RESPONSE:

Yes.

The Test Package will be updated to accommodate devices which do not perform retries