FDOT/FTBA STRUCTURES COMMITTEE Agenda

Wednesday, February 24, 2021 1:00 pm

Location: Orange County Convention Center, W315

1-800-201-6394; ID 657042

- I. Call to Order Introductions
- II. FDOT Update
- III. Previous Discussion Items:

Design survey / plan notes – bridge widening

Pile acceptance, minimum preformed/tip requirements, Preformed Pile Holes, grouting of pile holes - <u>Discussion on 455-5 regarding driving to below predrilled elevation when pile has practical refusal. Industry requests that pile data tables not have "Req Preform" as this then dictates means & methods. CEI see the table as mandatory with no room for adjustment.</u>

Camber of FSB units / deck thickness

Temporary bracing FIB girders – SDB 20-03

Plastic concrete testing and acceptance

UHPM for Precast Approach Slabs

Light pilasters on bridge decks – Standard Plans 521-600 – <u>Structures has started review of industries request to separate the pilaster riser from the back of the traffic railing to allow slipforming, while still keeping the bottom of the pilaster on the same plane as the <u>deck overhang.</u></u>

Protection of Structures – Pressed-in sheet piling – <u>Still needs revision to specification.</u>

IV. Open Discussion Items:

Master Proportion Table 346-4 – Scott Rogers, Cemex – <u>Producers do not agree with</u> "<u>hibernating of mixes" and reduction to cementious materials in master proportion tables without revision to w/c ratio. FDOT presented data on mixes being used/number of mixes in library / hibernation. Follow-up meeting to be scheduled in March.</u>

103-1.1 Work Structures – <u>"Barges" deleted from spec and "floating platforms"</u> allowed.

346-4.3 Colored Concrete Mockup Panels (Industry Review) – <u>Industry questioned the</u> payment for mock-ups. Suggestion was made by industry to substitute stain for colored admixtures and hold off on implementation of this specification.

455 Piling – *Grouting of pile hole payment should be per foot and not incidental to pay item for piling. Industry raised the issue of pre-drilling below the minimum tip for achieving a clean tip bottom and that now changes the minimum tip for the pile.*

Draft Design Bulletin re: MSE Wall Plan Requirements

548-8.5.2 MSE Thick Lift Compaction – <u>Test wall and acceptance – follow up meeting</u> to be scheduled.

	Structures Commit	kwaugh@lewarece.com
	Keith Waugh Ananth Prival	apraiade FTBA.com
	Andres Mendoza	amendoza@condotteamerica
	MILHAEL DAVY	MDANY 2 AR605-US. com
	Bryan Fulcher	bfulcher e Maschmeyer.co
	DIEP TU, FPCA	DIEPGMYFPCA. ORG
	This Ruelles FOOT	
	Brian Sparks	timothy. revelle old state II. us Osparks Dualshrap, com
	CITTON WOLFE	clayton. wolfer wainc. com
	Jack Nix	JuckNix Cshelbyerectors.com
	John Yestplas	
	SCOTT ARNOLD	John westphal Got state flus
	JAE JAEGER	JULIANL. JAEGER & CEMEX. COM
	David Westcott	ds west cotte hot mail . com
	SCOTT ROCKS	Anthonys rogers (decemen cim
	Ron Holcomb	ronald. hol comb @ cemex. com
	RANDY CRUPP 9	PEROPPO CONG GRAHAM COM
- 7	BY PHONE	0 0
HOOT:	Dan Hertado, Lary Jones, Robert Robertson, Sam Fallaha, Ben Goldsberry, Richard Lauvence	
	Ben Goldsberry, Richard Lo	suvence
HIW A	Kata Vari	
PTBA:	Walter Edward CAndenon	Columbia, Donald Cower (Archer Western),
	Michael avers (Hubbard	